"RESTORATION IMPROVEMENTS OF MAHALAKSHMI LAYOUT, BALAJI LAYOUT, BEST COUNTRY-II & III, BHASKAR REDDY, ANDHRA LAYOUT, TIRUMALANAGARA AND SURROUNDING AREAS IN WARD NO-03 OF YELHANKA NEW TOWN SUB DIVISION (PAKAGE NO-10)"

EMB

(Pre-Measurement Sheet and Measurement Sheet)

Second & Part Bill

Book No -02

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Ihra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
easurements taken on		19-03-2022, 24-03 2022, 26-03-2022									
		Quantity Measured in 1st RA Bill								8160.43	
		Present Bill Measurements									
		For Kerb									
		Balaji Layout									
		2nd Main Road									
		LHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
30	45		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
45	60		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
60	75		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
75	90		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
90	105		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
105	120		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
120	135		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
135	150		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
150	165		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
165	180		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
30	37.6		Cum	1	7.60	0.20	0.20	0.20	0.30	0.46	
7.6	42.1	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
2.1	57.1		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
7.1	72.1		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
2.1	73.1		Cum	1	1.00	0.20	0.20	0.20	0.30	0.06	
3.1	82.7	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
2.7	96.5		Cum	1	13.80	0.20	0.20	0.20	0.30	0.83	
6.5	102	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
02	113.1		Cum	1	11.10	0.20	0.20	0.20	0.30	0.67	
3.1	118.9	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
8.9	128.1		Cum	1	9.20	0.20	0.20	0.20	0.30	0.55	
8.1	133.8	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
3.8	148.8		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
8.8	163.8		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
3.8	178.8		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
8.8	179.1		Cum	1	0.30	0.20	0.20	0.20	0.30	0.02	
		Baskar Reddy Layout									
		2nd A Cross Road									
		LHS									
0	13.6		Cum	1	13.60	0.20	0.20	0.20	0.30	0.82	
3.6	24.2	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
4.2	39.2		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
9.2	54.2		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
4.2	61.1		Cum	1	6.90	0.20	0.20	0.20	0.30	0.41	

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

7	133.4		Cum	1	2.70	0.20	0.20	0.20	0.30	0.16	
		W									
		LHS									
	16.9	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
9	31.9		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
9	46.9		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
9	61.9		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
9	62.8		Cum	1	0.90	0.20	0.20	0.20	0.30	0.05	
8	64.3	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
3	75.9		Cum	1	11.60	0.20	0.20	0.20	0.30	0.70	
9	83.4		Cum	1	7.50	0.20	0.20	0.20	0.30	0.45	
4	92.3	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
3	102.4		Cum	1	10.10	0.20	0.20	0.20	0.30	0.61	
4	103.4	No work	Cum	1	0.00	0.20	0.20	0.20	0.30	0.00	
4	118.4		Cum	1	15.00	0.20	0.20	0.20	0.30	0.90	
4	129.7		Cum	1	11.30	0.20	0.20	0.20	0.30	0.68	
		For Culvert									
		Andra layout									
		1st Cross Road									
			Cum	1	8.40	1.50	1.50	1.50	0.95	11.97	
		Baskar Reddy Layout									
		2nd Cross Road									
			Cum	1	8.50	1.50	1.50	1.50	0.95	12.11	
		Escort layout									
			Cum	1	6.50	1.50	1.50	1.50	0.95	9.26	
									Total Executed Quantity		8347.08
									Qty Carried to Summary		8347.08

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.03		Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		22-03-2022									
		Quantity Measured in 1st RA Bill								902.49	
		Present Bill Measurements									
		For Culvert									
		Andra layout									
		1st Cross Road									
			Cum	1	8.4	1.50	1.50	1.50	0.15	1.89	
		Baskar Reddy Layout									
		2nd Cross Road									
			Cum	1	8.5	1.50	1.50	1.50	0.15	1.91	
		Escort layout									
			Cum	1	6.5	1.50	1.50	1.50		1.46	
									Total Executed Quantity	907.76	
									Qty Carried to Summary	907.76	

ಪರಿಶೀಲಿಸಿದಾಗ ಅಳತೆಯಂತೆರದ ಸಹಿ ಇಲಾಖೆಯ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಉಪವಿಭಾಗ.

PRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar dy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division KAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

STEEL CALCULATION

NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
em .04	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer in charge								
	Measurements Taken On;	25-03-2022							
	Present Bill Measurements								
	For Culvert								
	Andra layout								
	1st Cross Road								
	12# @140 c/c main bars	1	12	60	60	5.10	306.00	0.89	271.67
	10# @180 c/c Distrubution bars	1	10	28	28	8.40	238.00	0.62	146.74
	Baskar Reddy Layout								
	2nd Cross Road								
	12# @140 c/c main bars	1	12	61	61	5.10	309.64	0.89	274.91
	10# @180 c/c Distrubution bars	1	10	28	28	8.50	240.83	0.62	148.48
	Escort layout								
	Cross Road								
	12# @140 c/c main bars	1	12	46	46	5.10	236.79	0.89	210.84
	10# @180 c/c Distrubution bars	1	10	28	28	6.50	184.17	0.62	113.55
								TOTAL QTY IN KG'S	1165.56
								TOTAL QTY IN TONNE	1.17

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, hra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.12		Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		27-03-2022, 29-03 2022									
		Quantity Measured in 1st RA Bill								129.95	
		Present Bill Measurements									
		Balaji Layout									
		2nd Main Road									
		LHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	45		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
45	60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
60	75		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
75	90		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
90	105		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
105	120		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
120	135		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
135	150		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
150	165		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
165	180		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	37.6		Cum	1	7.60	0.20	0.20	0.20	0.10	0.15	
37.6	42.1	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
42.1	57.1		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
57.1	72.1		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
72.1	73.1		Cum	1	1.00	0.20	0.20	0.20	0.10	0.02	
73.1	82.7	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
82.7	96.5		Cum	1	13.80	0.20	0.20	0.20	0.10	0.28	
96.5	102	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
102	113.1		Cum	1	11.10	0.20	0.20	0.20	0.10	0.22	
113.1	118.9	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
118.9	128.1		Cum	1	9.20	0.20	0.20	0.20	0.10	0.18	
128.1	133.8	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
133.8	148.8		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
148.8	163.8		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
163.8	178.8		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
178.8	179.1		Cum	1	0.30	0.20	0.20	0.20	0.10	0.01	
		Baskar Reddy Layout									
		2nd A Cross Road									
		LHS									
0	13.6		Cum	1	13.60	0.20	0.20	0.20	0.10	0.27	
13.6	24.2	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
24.2	39.2		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ವಿಭಾಗ ಸಂಖ್ಯೆ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಬಿ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು

Contractor PMC Assistant Engineer Assistant exicutive Engineer

		Yalahanka 4th Phase SFS 407									
	W	6th Main Road									
		RHS									
	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	45		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	75		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	90		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
	105		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
5	120		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
)	130.7	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
.7	133.4		Cum	1	2.70	0.20	0.20	0.20	0.10	0.05	
		LHS									
	16.9	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
9	31.9		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
9	46.9		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
9	61.9		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
9	62.8		Cum	1	0.90	0.20	0.20	0.20	0.10	0.02	
8	64.3	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
3	75.9		Cum	1	11.60	0.20	0.20	0.20	0.10	0.23	
9	83.4		Cum	1	7.50	0.20	0.20	0.20	0.10	0.15	
4	92.3	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
3	102.4		Cum	1	10.10	0.20	0.20	0.20	0.10	0.20	
.4	103.4	No work	Cum	1	0.00	0.20	0.20	0.20	0.10	0.00	
.4	118.4		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
.4	129.7		Cum	1	11.30	0.20	0.20	0.20	0.10	0.23	
									Total Executed Quantity	181.06	
									Qty Carried to Summary	181.06	

Contractor

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

E WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, ra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

ainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remark
n	To				(m)	B1	B2	Avg B	(m)		
m no.17		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
surements aken on		23-03-2022									
		Quantity Measured in 1st RA Bill								47856.36	
		Present Bill Measurements									
		Vijaya Bank Layout									
		1st Main Road									
		From South to North									
	15		Sqm	1	15.00	6.65	6.80	6.73		100.88	
	30		Sqm	1	15.00	6.80	6.80	6.80		102.00	
	45		Sqm	1	15.00	6.80	6.90	6.85		102.75	
	60		Sqm	1	15.00	6.90	6.90	6.90		103.50	
	75		Sqm	1	15.00	6.90	6.90	6.90		103.50	
	90		Sqm	1	15.00	6.90	7.30	7.10		106.50	
	105		Sqm	1	15.00	7.30	6.70	7.00		105.00	
5	120		Sqm	1	15.00	6.70	6.90	6.80		102.00	
0	135		Sqm	1	15.00	6.90	6.90	6.90		103.50	
5	150		Sqm	1	15.00	6.90	6.60	6.75		101.25	
0	165		Sqm	1	15.00	6.60	6.40	6.50		97.50	
5	180		Sqm	1	15.00	6.40	7.35	6.88		103.13	
0	190.7		Sqm	1	10.70	7.35	7.30	7.33		78.38	
7	192		Sqm	1	1.30	7.30	2.00	4.65		6.05	
2	195	Culvert Break	Sqm	1	0.00	7.30	7.00	7.15		0.00	
5	207		Sqm	1	12.00	7.00	7.00	7.00		84.00	
		Deduction									
		Chamber	Sqm	-6	0.63585					-3.82	
			Sqm		Area of Circle=(3.14X0.9²)/4=0.64						
		Reciving Chamber	Sqm	-12	0.5	0.5	0.5	0.5		-3.00	
									Total Executed Quantity	49249.47	
									Qty Carried to Summary	49249.47	

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Sridhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.20		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to **wet mix macadam specifications** including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specificationsand as per the directions of the Engineer-in-charge of the work									
Measurements taken on		28-03-2022									
		Quantity Measured in 1st RA Bill								9571.273	
		Present Bill Measurements									
		Vijaya Bank Layout									
		1st Main Road									
		From South to North									
0	15		Cum	1	15.00	6.65	6.80	6.73	0.20	20.18	
15	30		Cum	1	15.00	6.80	6.80	6.80	0.20	20.40	
30	45		Cum	1	15.00	6.80	6.90	6.85	0.20	20.55	
45	60		Cum	1	15.00	6.90	6.90	6.90	0.20	20.70	
60	75		Cum	1	15.00	6.90	6.90	6.90	0.20	20.70	
75	90		Cum	1	15.00	6.90	7.30	7.10	0.20	21.30	
90	105		Cum	1	15.00	7.30	6.70	7.00	0.20	21.00	
105	120		Cum	1	15.00	6.70	6.90	6.80	0.20	20.40	
120	135		Cum	1	15.00	6.90	6.90	6.90	0.20	20.70	
135	150		Cum	1	15.00	6.90	6.60	6.75	0.20	20.25	
150	165		Cum	1	15.00	6.60	6.40	6.50	0.20	19.50	
165	180		Cum	1	15.00	6.40	7.35	6.88	0.20	20.63	
180	190.7		Cum	1	10.70	7.35	7.30	7.33	0.20	15.68	
90.7	192		Cum	1	1.30	7.30	2.00	4.65	0.20	1.21	
192	195	Culvert Break	Cum	1	0.00	7.30	7.00	7.15	0.20		
195	207		Cum	1	12.00	7.00	7.00	7.00	0.20		
		Deduction									
		Chamber	Cum	-6	0.63585				0.20	-0.76	
					Area of Circle=(3.14X0.9²)/4=0.64						
		Receiving Chamber	Cum	-12	0.5	0.5	0.5	0.5	0.20	-0.60	
									Total Executed Quantity	9849.89	
									Qty Carried to Summary	9849.89	

28/3/2022

Contractor

VIDYAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

E WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, ra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

ainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remark
n	To				(m)	B1	B2	Avg B	(m)		
m no.21		Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specification. and as per the directions of the Engineer-in-charge of the work									
surements ken on		5-04-2022, 07-04-2022, 09-04-2022									
		Mahalaxmi layout									
		1st main road									
		From north to south									
	15		Sqm	1	15.00	5.45	5.45	5.45		81.75	
	30		Sqm	1	15.00	5.45	5.60	5.53		82.88	
	45		Sqm	1	15.00	5.60	6.10	5.85		87.75	
	60		Sqm	1	15.00	6.10	6.60	6.35		95.25	
	75		Sqm	1	15.00	6.60	7.20	6.90		103.50	
	90		Sqm	1	15.00	7.20	7.70	7.45		111.75	
	104.8		Sqm	1	14.80	7.70	8.20	7.95		117.66	
	13.3		Sqm	1	13.30	9.10	9.50	9.30		123.69	
	15		Sqm	1	15.00	7.20	7.05	7.13		106.88	
	30		Sqm	1	15.00	7.05	7.45	7.25		108.75	
	45		Sqm	1	15.00	7.45	7.40	7.43		111.38	
	60		Sqm	1	15.00	7.40	7.60	7.50		112.50	
	75		Sqm	1	15.00	7.60	7.90	7.75		116.25	
	90		Sqm	1	15.00	7.90	8.40	8.15		122.25	
	105		Sqm	1	15.00	8.40	7.50	7.95		119.25	
	120		Sqm	1	15.00	7.50	7.60	7.55		113.25	
	135		Sqm	1	15.00	7.60	8.30	7.95		119.25	
	150		Sqm	1	15.00	8.30	7.70	8.00		120.00	
	165		Sqm	1	15.00	7.70	7.60	7.65		114.75	
	180		Sqm	1	15.00	7.60	7.40	7.50		112.50	
		2nd main Road									
		From north to south									
	15		Sqm	1	15.00	5.80	6.30	6.05		90.75	
	30		Sqm	1	15.00	6.30	6.50	6.40		96.00	
	45		Sqm	1	15.00	6.50	6.65	6.58		98.63	
	60		Sqm	1	15.00	6.65	7.00	6.83		102.38	
	75		Sqm	1	15.00	7.00	7.10	7.05		105.75	
	90		Sqm	1	15.00	7.10	6.80	6.95		104.25	
	105		Sqm	1	15.00	6.80	6.40	6.60		99.00	
	120		Sqm	1	15.00	6.40	6.10	6.25		93.75	
	135		Sqm	1	15.00	6.10	6.00	6.05		90.75	
	150		Sqm	1	15.00	6.00	6.45	6.23		93.38	
	165		Sqm	1	15.00	6.45	6.50	6.48		97.13	
	173.4		Sqm	1	8.40	6.50	6.40	6.45		54.18	
		5th cross road									
		From east to west									
	20.1		Sqm	1	20.10	5.40	5.30	5.35		107.54	
		4th cross road									
		From east to west									
	23.8		Sqm	1	23.80	5.20	5.50	5.35		127.33	

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಬೆಂಗಳೂರು-10

PMC

Assistant Engineer

Assistant exicutive Engineer

30		Sqm	1	15.00	6.80	6.80	6.80		102.00
45		Sqm	1	15.00	6.80	6.90	6.85		102.75
60		Sqm	1	15.00	6.90	6.90	6.90		103.50
75		Sqm	1	15.00	6.90	6.90	6.90		103.50
90		Sqm	1	15.00	6.90	7.30	7.10		106.50
105		Sqm	1	15.00	7.30	6.70	7.00		105.00
120		Sqm	1	15.00	6.70	6.90	6.80		102.00
135		Sqm	1	15.00	6.90	6.90	6.90		103.50
150		Sqm	1	15.00	6.90	6.60	6.75		101.25
165		Sqm	1	15.00	6.60	6.40	6.50		97.50
180		Sqm	1	15.00	6.40	7.35	6.88		103.15
190.7		Sqm	1	10.70	7.35	7.30	7.33		78.38
192		Sqm	1	1.30	7.30	2.00	4.65		6.05
195	Culvert Break	Sqm	1	0.00	7.30	7.00	7.15		0.00
207		Sqm	1	12.00	7.00	7.00	7.00		84.00
	Deduction	Sqm	-1	3.60	3.40	3.40	3.40		-12.24
		Sqm	-1	1.40	2.20	2.20	2.20		-6.08
		Sqm	-1	3.25	1.65	1.65	1.65		-5.36
		Sqm	-1	2.20	1.60	1.60	1.60		-3.52
		Sqm	-1	2.20	1.60	1.60	1.60		-3.52
	Chamber	Sqm	-23	0.64					-14.62
				Area of Circle=(3.14X0.9^2)/4=0.64					
	Reciving Chamber	Sqm	-28	0.50	0.50	0.50	0.50		-7.00
								Total Executed Quantity	49386.01
								Qty Carried to Summary	49386.01

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಅಮಲ್ದಾರ ಅವರ ಪ.ಪಂ.ಸ. ಪೊರಕಾರು.

Contractor

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

nage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
no.23	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
ements n on	8-04-2022, 10-04-2022, 12-04-2022									
	Mahalaxmi layout									
	1st main road									
	From north to south									
15		Sqm	1	15.00	5.45	5.45	5.45		81.75	
30		Sqm	1	15.00	5.45	5.60	5.53		82.88	
45		Sqm	1	15.00	5.60	6.10	5.85		87.75	
60		Sqm	1	15.00	6.10	6.60	6.35		95.25	
75		Sqm	1	15.00	6.60	7.20	6.90		103.50	
90		Sqm	1	15.00	7.20	7.70	7.45		111.75	
104.8		Sqm	1	14.80	7.70	8.20	7.95		117.66	
13.3		Sqm	1	13.30	9.10	9.50	9.30		123.69	
15		Sqm	1	15.00	7.20	7.05	7.13		106.88	
30		Sqm	1	15.00	7.05	7.45	7.25		108.75	
45		Sqm	1	15.00	7.45	7.40	7.43		111.38	
60		Sqm	1	15.00	7.40	7.60	7.50		112.50	
75		Sqm	1	15.00	7.60	7.90	7.75		116.25	
90		Sqm	1	15.00	7.90	8.40	8.15		122.25	
105		Sqm	1	15.00	8.40	7.50	7.95		119.25	
120		Sqm	1	15.00	7.50	7.60	7.55		113.25	
135		Sqm	1	15.00	7.60	8.30	7.95		119.25	
150		Sqm	1	15.00	8.30	7.70	8.00		120.00	
165		Sqm	1	15.00	7.70	7.60	7.65		114.75	
180		Sqm	1	15.00	7.60	7.40	7.50		112.50	
	2nd main Road									
	From north to south									
15		Sqm	1	15.00	5.80	6.30	6.05		90.75	
30		Sqm	1	15.00	6.30	6.50	6.40		96.00	
45		Sqm	1	15.00	6.50	6.65	6.58		98.63	
60		Sqm	1	15.00	6.65	7.00	6.83		102.38	
75		Sqm	1	15.00	7.00	7.10	7.05		105.75	
90		Sqm	1	15.00	7.10	6.80	6.95		104.25	
105		Sqm	1	15.00	6.80	6.40	6.60		99.00	
120		Sqm	1	15.00	6.40	6.10	6.25		93.75	
135		Sqm	1	15.00	6.10	6.00	6.05		90.75	
150		Sqm	1	15.00	6.00	6.45	6.23		93.38	
165		Sqm	1	15.00	6.45	6.50	6.48		97.13	
173.4		Sqm	1	8.40	6.50	6.40	6.45		54.18	
	5th cross road									
	From east to west									
20.1		Sqm	1	20.10	5.40	5.30	5.35		107.54	
	4th cross road									
	From east to west									
23.8		Sqm	1	23.80	5.20	5.50	5.35		127.33	

ANGALORE CONSULTANTS PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

inage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
no.23	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
rements en on	8-04-2022, 10-04-2022, 12-04-2022									
	Mahalaxmi layout									
	1st main road									
	From north to south									
15		Sqm	1	15.00	5.45	5.45	5.45		81.75	
30		Sqm	1	15.00	5.45	5.60	5.53		82.88	
45		Sqm	1	15.00	5.60	6.10	5.85		87.75	
60		Sqm	1	15.00	6.10	6.60	6.35		95.25	
75		Sqm	1	15.00	6.60	7.20	6.90		103.50	
90		Sqm	1	15.00	7.20	7.70	7.45		111.75	
104.8		Sqm	1	14.80	7.70	8.20	7.95		117.66	
13.3		Sqm	1	13.30	9.10	9.50	9.30		123.69	
15		Sqm	1	15.00	7.20	7.05	7.13		106.88	
30		Sqm	1	15.00	7.05	7.45	7.25		108.75	
45		Sqm	1	15.00	7.45	7.40	7.43		111.38	
60		Sqm	1	15.00	7.40	7.60	7.50		112.50	
75		Sqm	1	15.00	7.60	7.90	7.75		116.25	
90		Sqm	1	15.00	7.90	8.40	8.15		122.25	
105		Sqm	1	15.00	8.40	7.50	7.95		119.25	
120		Sqm	1	15.00	7.50	7.60	7.55		113.25	
135		Sqm	1	15.00	7.60	8.30	7.95		119.25	
150		Sqm	1	15.00	8.30	7.70	8.00		120.00	
165		Sqm	1	15.00	7.70	7.60	7.65		114.75	
180		Sqm	1	15.00	7.60	7.40	7.50		112.50	
	2nd main Road									
	From north to south									
15		Sqm	1	15.00	5.80	6.30	6.05		90.75	
30		Sqm	1	15.00	6.30	6.50	6.40		96.00	
45		Sqm	1	15.00	6.50	6.65	6.58		98.63	
60		Sqm	1	15.00	6.65	7.00	6.83		102.38	
75		Sqm	1	15.00	7.00	7.10	7.05		105.75	
90		Sqm	1	15.00	7.10	6.80	6.95		104.25	
105		Sqm	1	15.00	6.80	6.40	6.60		99	
120		Sqm	1	15.00	6.40	6.10	6.25		93.75	
135		Sqm	1	15.00	6.10	6.00	6.05		90.75	
150		Sqm	1	15.00	6.00	6.45	6.23		93.38	
165		Sqm	1	15.00	6.45	6.50	6.48		97.13	
173.4		Sqm	1	8.40	6.50	6.40	6.45		54.18	
	5th cross road									
	From east to west									
20.1		Sqm	1	20.10	5.40	5.30	5.35		107.54	
	4th cross road									
	From east to west									
23.8		Sqm	1	23.80	5.20	5.50	5.35		127.33	

Contractor

PMC

Assistant Engineer

Assistant exicutive Engineer

30		Sqm	1	15.00	6.80	6.80	6.80		102.00
45		Sqm	1	15.00	6.80	6.90	6.85		102.75
60		Sqm	1	15.00	6.90	6.90	6.90		103.50
75		Sqm	1	15.00	6.90	6.90	6.90		103.50
90		Sqm	1	15.00	6.90	7.30	7.10		106.50
105		Sqm	1	15.00	7.30	6.70	7.00		105.00
120		Sqm	1	15.00	6.70	6.90	6.80		102.00
135		Sqm	1	15.00	6.90	6.90	6.90		103.50
150		Sqm	1	15.00	6.90	6.60	6.75		101.25
165		Sqm	1	15.00	6.60	6.40	6.50		97.50
180		Sqm	1	15.00	6.40	7.35	6.88		103.13
190.7		Sqm	1	10.70	7.35	7.30	7.33		78.38
192		Sqm	1	1.30	7.30	2.00	4.65		6.05
195	Culvert Break	Sqm	1	0.00	7.30	7.00	7.15		0.00
207		Sqm	1	12.00	7.00	7.00	7.00		84.00
	Deduction	Sqm	-1	3.60	3.40	3.40	3.40		-41.21
		Sqm	-1	1.40	2.20	2.20	2.20		-30.80
		Sqm	-1	3.25	1.65	1.65	1.65		-5.36
		Sqm	-1	2.20	1.60	1.60	1.60		-3.52
		Sqm	-1	2.20	1.60	1.60	1.60		-3.52
	Chamber	Sqm	-23	0.64					-14.62
				Area of Circle=(3.14X0.9^2)/4=0.64					
	Reciving Chamber	Sqm	-28	0.50	0.50	0.50	0.50		-7.00
								Total Executed Quantity	49386.01
								Qty Carried to Summary	49386.01

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಮತ್ತು ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ಪರಿಶೀಲಿಸಿ ಸಹಿ ಮಾಡಿರುವುದು

Contractor

DRAPRASAD CONSULTANTS BANGALOR PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

Second And Part Bill

inage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
no.25	Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver. and as per the directions of the Engineer-in-charge of the work									
rements en on	28-03-2022									
	Vijaya Bank Layout									
	4th Cross Road									
	From west to east									
15		Cum	1	15.00	3.40	3.90	3.65	0.15	8.21	
30		Cum	1	15.00	3.90	4.80	4.35	0.15	9.79	
42.4		Cum	1	12.40	4.80	5.10	4.95	0.15	9.21	
	3rd Cross Road									
	From east to west									
15		Cum	1	15.00	3.60	3.60	3.60	0.15	8.10	
30		Cum	1	15.00	3.60	3.20	3.40	0.15	7.65	
40.9		Cum	1	10.90	3.20	3.30	3.25	0.15	5.31	
	2nd Cross Road									
	From west to east									
15		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15	
30		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15	
41.1		Cum	1	11.10	5.40	5.40	5.40	0.15	8.99	
	1st Cross Road									
	From west to east									
15		Cum	1	15.00	6.30	5.95	6.13	0.15	13.78	
30		Cum	1	15.00	5.95	5.90	5.93	0.15	13.33	
41.8		Cum	1	11.80	5.90	6.40	6.15	0.15	10.89	
	Cross Road									
	From north to south									
15		Cum	1	15.00	5.30	5.30	5.30	0.15	11.93	
23		Cum	1	8.00	5.30	5.30	5.30	0.15	6.36	
								Total Executed Quantity	137.84	
								Qty Carried to Summary	137.84	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿ
ಬ್ರ.ಬ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

BUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

"RESTORATION IMPROVEMENTS OF MAHALAKSHMI LAYOUT, BALAJI LAYOUT, BEST COUNTRY-II & III, BHASKAR REDDY, ANDHRA LAYOUT, TIRUMALANAGARA AND SURROUNDING AREAS IN WARD NO-03 OF YELHANKA NEW TOWN SUB DIVISION (PAKAGE NO-10)"

Measurement Sheet

Book No -02

BRUHAT BANGALORE MAHANAGARA PALIKE

WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, out, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

Measurements Taken On :

MEASUREMENT SHEET

Second And Part Bill

	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Cum									
	Vide Total executed Quantity from premeasuremet Page no. 1								8347.08		
	Total Executed Quantity								8347.08		
	Tender Quantity								10066.22		
	DPQ Paid in 1st Bill No.One Pg. No.								8160.43		
	Now to be paid Quantity								186.66	217.43	40585.00
03	Providing and laying in position plain cement concrete of Mix 1 4.8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification and as per the directions of the Engineer-in-charge of the work										
		Cum									
	Vide Total executed Quantity from premeasuremet Page no. 5								907.76		
	Total Executed Quantity								907.76		
	Tender Quantity								1773.43		
	DPQ Paid in 1st Bill No.One Pg. No.								902.49		
	Now to be paid Quantity								5.27	5675.99	29890.00
.04	Providing T M T bars Fe 500 steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Tonne									
	Vide Total executed Quantity from premeasuremet Page no. 6								149.20		
	Total Executed Qty								149.20		
	Tender Quantity								208.46		
	DPQ Paid in 1st Bill No.One Pg. No.								148.04		
	Now to be paid Quantity								1.17	80948.07	94351.00
o.05	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machine mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc ,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work										
ements n on	29-03-2022										
	Qty Recorded in first and part Bill (Pg No.								1975.92		
	Present Bill Measurements										
	Bottom Raft										
	Culvert										
	Bottom Raft										
	Andra layout										
	1st Cross Road										
		Cum	1	8.40	1.20	1.20	1.20	0.20	2.02		
	Baskar Reddy Layout										
	2nd Cross Road										
		Cum	1	8.50	1.20	1.20	1.20	0.20	2.04		

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	Escort layout										
	Cross Road	Cum	1	6.50	1.20	1.20	1.20	0.20	1.56		
	Side Wall										
	Andra layout										
	1st Cross Road										
		Cum	2	8.40	0.23	0.23	0.23	0.60	2.32		
	Baskar Reddy Layout										
	2nd Cross Road										
		Cum	2	8.50	0.23	0.23	0.23	0.60	2.35		
	Escort layout										
	Cross Road	Cum	2	6.50	0.23	0.23	0.23	0.60	1.79		
								Sub Total	1988.00		
	Total Executed Quantity								1988.00		
	Tender Quantity								3188.26		
	DPQ Paid in 1st Bill No.One Pg. No.								1975.93		
	Now to be paid Quantity								12.07	7497.22	90525.00
no.11	Providing and Fixing RCC pre cast covering Slab 230mm thick for drain in CC 1 1 5 3 using graded granite jelly 20mm Down size with steel reinforcement including form work,lift charges, curing and concrete finished surfaces on bith sides etc,complete. and as per the directions of the Engineer-in-charge.										
ements n on	4-04-2022										
	Qty Recorded in first and part Bill (Pg No.								279.98		
	Present Bill Measurements										
	Andra layout										
	1st Cross Road										
		Sqm	1	8.40	1.20	1.20	1.20		10.08		
	Baskar Reddy Layout										
	2nd Cross Road										
		Sqm	1	8.50	1.20	1.20	1.20		10.20		
	Escort layout										
	Cross Road	Sqm	1.00	6.50	1.20	1.20	1.20		7.80		
	Total Executed Quantity								308.06		
	Tender Quantity								418.98		
	DPQ Paid in 1st Bill No.One Pg. No.								279.98		
	Now to be paid Quantity								28.08	4530.86	127227.00
no.12	Providing and laying in position plain cement concrete of Mix 1 2 4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Cum									
	Vide Total executed Quantity from premeasuremet Page no.								181.06		
	Total Executed Qty								181.06		
	Tender Quantity								282.66		
	DPQ Paid in 1st Bill No.One Pg. No.								129.95		
	Now to be paid Quantity								51.10	6089.85	311216.00

ಯಲಹಂಕ ಕಂಪ್ಯೂಟರ್ ಉಪಯೋಗಕ್ಕಾಗಿ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜ.ಪಂ.ಬೆಂಗಳೂರು-10

ADDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

		Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1 2 4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1 3 plastering and finishing cutting including formwork, curing, the directions of the Engineer-in-charge of the work											
		22-03-2022, 30-03-2022											
		Qty Recorded in first and part Bill (Pg No.									12423 00		
		Present Bill Measurements											
		Balaji Layout											
		2nd Main Road											
		LHS											
	15		m	1	15 00						15 00		
	30		m	1	15 00						15 00		
	45		m	1	15 00						15 00		
	60		m	1	15 00						15 00		
	75		m	1	15 00						15 00		
	90		m	1	15 00						15 00		
	105		m	1	15 00						15 00		
	120		m	1	15 00						15 00		
	135		m	1	15 00						15 00		
	150		m	1	15 00						15 00		
	165		m	1	15 00						15 00		
	180		m	1	15 00						15 00		
		RHS											
	15		m	1	15 00						15 00		
	30		m	1	15 00						15 00		
	37 6		m	1	7 60						7 60		
	42 1	No work	m	1	0 00						0 00		
	57 1		m	1	15 00						15 00		
	72 1		m	1	15 00						15 00		
	73 1		m	1	1 00						1 00		
	82 7	No work	m	1	0 00						0 00		
	96 5		m	1	13 80						13 80		
	102	No work	m	1	0 00						0 00		
	113 1		m	1	11 10						11 10		
	118 9	No work	m	1	0 00						0 00		
	128 1		m	1	9 20						9 20		
	133 8	No work	m	1	0 00						0 00		
	148 8		m	1	15 00						15 00		
	163 8		m	1	15 00						15 00		
	178 8		m	1	15 00						15 00		
	179 1		m	1	0 30						0 30		
		Baskar Reddy Layout											
		2nd A Cross Road											
		LHS											
	13 6		m	1	13 60						13 60		
	24 2	No work	m	1	0 00						0 00		
	39 2		m	1	15 00						15 00		
	54 2		m	1	15 00						15 00		
	61 1		m	1	6 90						6 90		
		RHS											
	15		m	1	15 00						15 00		
	23 7		m	1	8 70						8 70		
	35 9	No work	m	1	0 00						0 00		
	50 9		m	1	15 00						15 00		
	61		m	1	10 10						10 10		

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-1

RUDRA ROAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	Yalahanka 4th Phase SFS 407											
	6th Main Road											
	RHS											
15		Sqm	1	15.00				0.30	4.50			
30		Sqm	1	15.00				0.30	4.50			
45		Sqm	1	15.00				0.30	4.50			
60		Sqm	1	15.00				0.30	4.50			
75		Sqm	1	15.00				0.30	4.50			
90		Sqm	1	15.00				0.30	4.50			
105		Sqm	1	15.00				0.30	4.50			
120		Sqm	1	15.00				0.30	4.50			
130.7	No work	Sqm	1	0.00				0.30	0.00			
133.4		Sqm	1	2.70				0.30	0.81			
	LHS											
16.9	No work	Sqm	1	0.00				0.30	0.00			
31.9		Sqm	1	15.00				0.30	4.50			
46.9		Sqm	1	15.00				0.30	4.50			
61.9		Sqm	1	15.00				0.30	4.50			
62.8		Sqm	1	0.90				0.30	0.27			
64.3	No work	Sqm	1	0.00				0.30	0.00			
75.9		Sqm	1	11.60				0.30	3.48			
83.4		Sqm	1	7.50				0.30	2.25			
92.3	No work	Sqm	1	0.00				0.30	0.00			
102.4		Sqm	1	10.10				0.30	3.03			
103.4	No work	Sqm	1	0.00				0.30	0.00			
118.4		Sqm	1	15.00				0.30	4.50			
129.7		Sqm	1	11.30				0.30	3.39			
	Total Executed Quantity								2443.62			
	Tender Quantity								3681.98			
	DPQ Paid in 1st Bill No.One Pg. No.								1677.06			
	Now to be paid Quantity								766.56	85.65	65656.00	

Item no.16 Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work

		Cum										
	Vide Total executed Quantity from premeasuremet Page no. 12								17513.34			
									17513.34			
	Total Executed Quantity								20184.84			
	Tender Quantity								16749.78			
	DPQ Paid in 1st Bill No.One Pg. No.								763.62	64.58	49315.00	
	Now to be paid Quantity											

Item no.17 **Compaction of original ground** by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work

		cum										
	Vide Total executed Quantity from premeasuremet Page no. 14								49249.47			
									49249.47			
	Total Executed Quantity								57293.07			
	Tender Quantity								47856.36			
	DPQ Paid in 1st Bill No.One Pg. No.								1393.11	6.42	8944.00	
	Now to be paid Quantity											

Item no.19 Construction of **granular sub-base Grading-V** as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer-in-charge of the work

		cum										
	Vide Total executed Quantity from premeasuremet Page no. 15								7387.42			
									7387.42			
	Total Executed Quantity								8593.96			
	Tender Quantity								7178.45			
	DPQ Paid in 1st Bill No.One Pg. No.								208.92	2014.87	421040.00	
	Now to be paid Quantity											

BANGALORE PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Assistant Executive Engineer

20	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to **wet mix macadam specifications** including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work											
		Cum										
	Vide Total executed Quantity from premeasuremet Page no. 16									9849.89		
	Total Executed Quantity									9849.89		
	Tender Quantity									11458.61		
	DPQ Paid in 1st Bill No.One Pg. No.									9571.27		
	Now to be paid Quantity									278.62	2021.29	563175.00
no.21	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specification. and as per the directions of the Engineer-in-charge of the work											
		Sqm										
	Vide Total executed Quantity from premeasuremet Page no. 17									49386.01		
	Total Executed Quantity									49386.01		
	Tender Quantity									57293.07		
	Now to be paid Quantity									49386.01	34.26	1691965.00
no.22	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specification sand as per the directions of the Engineer-in-charge of the work											
		Cum										
	Vide Total executed Quantity from premeasuremet Page no. 31									2469.30		
	Total Executed Quantity									2469.30		
	Tender Quantity									2864.65		
	Now to be paid Quantity									2469.30	7365.73	18188200.00
no.23	Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work											
		Sqm										
	Vide Total executed Quantity from premeasuremet Page no. 45									49386.01		
	Total Executed Quantity									49386.01		
	Tender Quantity									57293.07		
	Now to be paid Quantity									49386.01	12.85	634611.00
no.24	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. and as per the directions of the Engineer-in-charge of the work											
surements ken on	8-04-2022, 10-04-2022, 12-04-2022											
	Mahalaxmi layout											
	1st main road											
	From north to south											
15		Cum	1	15.00	5.45	5.45	5.45	0.04	3.27			
30		Cum	1	15.00	5.45	5.60	5.53	0.04	3.32			
45		Cum	1	15.00	5.60	6.10	5.85	0.04	3.51			
60		Cum	1	15.00	6.10	6.60	6.35	0.04	3.81			
75		Cum	1	15.00	6.60	7.20	6.90	0.04	4.14			
90		Cum	1	15.00	7.20	7.70	7.45	0.04	4.47			
104.8		Cum	1	14.80	7.70	8.20	7.95	0.04	4.71			
13.3		Cum	1	13.30	9.10	9.50	9.30	0.04	4.95			
15		Cum	1	15.00	7.20	7.05	7.13	0.04	4.28			
30		Cum	1	15.00	7.05	7.45	7.25	0.04	4.35			
45		Cum	1	15.00	7.45	7.40	7.43	0.04	4.46			
60		Cum	1	15.00	7.40	7.60	7.50	0.04	4.50			
75		Cum	1	15.00	7.60	7.90	7.75	0.04	4.65			

Assistant Engineer

Assistant exicutive Engineer

90		Cum	1	15.00	7.90	8.40	8.15	0.04	4.89	
105		Cum	1	15.00	8.40	7.50	7.95	0.04	4.77	
120		Cum	1	15.00	7.50	7.60	7.55	0.04	4.53	
135		Cum	1	15.00	7.60	8.30	7.95	0.04	4.77	
150		Cum	1	15.00	8.30	7.70	8.00	0.04	4.80	
165		Cum	1	15.00	7.70	7.60	7.65	0.04	4.59	
180		Cum	1	15.00	7.60	7.40	7.50	0.04	4.50	
	2nd main Road									
	From north to south									
15		Cum	1	15.00	5.80	6.30	6.05	0.04	3.63	
30		Cum	1	15.00	6.30	6.50	6.40	0.04	3.84	
45		Cum	1	15.00	6.50	6.65	6.58	0.04	3.95	
60		Cum	1	15.00	6.65	7.00	6.83	0.04	4.10	
75		Cum	1	15.00	7.00	7.10	7.05	0.04	4.23	
90		Cum	1	15.00	7.10	6.80	6.95	0.04	4.17	
105		Cum	1	15.00	6.80	6.40	6.60	0.04	3.96	
120		Cum	1	15.00	6.40	6.10	6.25	0.04	3.75	
135		Cum	1	15.00	6.10	6.00	6.05	0.04	3.63	
150		Cum	1	15.00	6.00	6.45	6.23	0.04	3.74	
165		Cum	1	15.00	6.45	6.50	6.48	0.04	3.89	
173.4		Cum	1	8.40	6.50	6.40	6.45	0.04	2.17	
	5th cross road									
	From east to west									
20.1		Cum	1	20.10	5.40	5.30	5.35	0.04	4.30	
	4th cross road									
	From east to west									
23.8		Cum	1	23.80	5.20	5.50	5.35	0.04	5.09	
	3rd main road									
	From south to north									
15		Cum	1	15.00	6.90	6.30	6.60	0.04	3.96	
30		Cum	1	15.00	6.30	6.90	6.60	0.04	3.96	
45		Cum	1	15.00	6.90	6.90	6.90	0.04	4.14	
60		Cum	1	15.00	6.90	6.25	6.58	0.04	3.95	
75		Cum	1	15.00	6.25	6.90	6.58	0.04	3.95	
90		Cum	1	15.00	6.90	6.90	6.90	0.04	4.14	
105		Cum	1	15.00	6.90	6.50	6.70	0.04	4.02	
120		Cum	1	15.00	6.50	6.30	6.40	0.04	3.84	
135		Cum	1	15.00	6.30	6.60	6.45	0.04	3.87	
150		Cum	1	15.00	6.60	6.70	6.65	0.04	3.99	
168.5		Cum	1	18.50	6.70	6.60	6.65	0.04	4.92	
	1st cross road									
	From east to west									
25.2		Cum	1	25.20	5.45	5.35	5.40	0.04	5.44	
	2nd cross road									
	From east to west									
15		Cum	1	15.00	6.70	6.75	6.73	0.04	4.04	
24.8		Cum	1	9.80	5.45	6.60	6.03	0.04	2.36	

Contractor

RUDRA REDDY CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	3rd cross road										
	From east to west										
24.9		Cum	1	24.90	5.40	5.25	5.33	0.04	5.30		
	4th main road										
15		Cum	1	15.00	5.10	4.70	4.90	0.04	2.94		
30		Cum	1	15.00	4.70	4.20	4.45	0.04	2.67		
45		Cum	1	15.00	4.20	4.30	4.25	0.04	2.55		
60		Cum	1	15.00	4.30	4.60	4.45	0.04	2.67		
75		Cum	1	15.00	4.60	4.70	4.65	0.04	2.79		
90		Cum	1	15.00	4.70	5.00	4.85	0.04	2.91		
105		Cum	1	15.00	5.00	5.30	5.15	0.04	3.09		
120		Cum	1	15.00	5.30	5.25	5.28	0.04	3.17		
135		Cum	1	15.00	5.25	5.00	5.13	0.04	3.08		
150		Cum	1	15.00	5.00	4.80	4.90	0.04	2.94		
165		Cum	1	15.00	4.80	4.90	4.85	0.04	2.91		
180		Cum	1	15.00	4.90	4.60	4.75	0.04	2.85		
195		Cum	1	15.00	4.60	4.40	4.50	0.04	2.70		
210		Cum	1	15.00	4.40	4.10	4.25	0.04	2.55		
225		Cum	1	15.00	4.10	3.95	4.03	0.04	2.42		
240		Cum	1	15.00	3.95	3.80	3.88	0.04	2.33		
255		Cum	1	15.00	3.80	3.80	3.80	0.04	2.28		
264.8		Cum	1	9.80	3.80	4.75	4.28	0.04	1.68		
	Cross road connecting 3rd main										
	From west to east										
15		Cum	1	15.00	6.65	6.40	6.53	0.04	3.92		
25		Cum	1	10.00	6.40	6.20	6.30	0.04	2.52		
26.6	Old culvert	Cum	0	1.60	0.00	0.00	0.00	0.04	0.00		
33.6	Road break	Cum	0	7.00	0.00	0.00	0.00	0.04	0.00		
45		Cum	1	11.40	6.80	6.70	6.75	0.04	3.05		
58.6		Cum	1	13.60	6.70	6.40	6.55	0.04	3.56		
	4th cross road manjusree										
	From north to south										
15		Cum	1	15.00	6.30	5.50	5.90	0.04	3.54		
30		Cum	1	15.00	5.50	5.70	5.60	0.04	3.36		
45		Cum	1	15.00	5.70	5.60	5.65	0.04	3.39		
60		Cum	1	15.00	5.60	6.45	6.03	0.04	3.62		
75		Cum	1	15.00	6.45	6.00	6.23	0.04	3.74		
90		Cum	1	15.00	6.00	5.65	5.83	0.04	3.50		
105		Cum	1	15.00	5.65	5.70	5.68	0.04	3.41		
120		Cum	1	15.00	5.70	5.55	5.63	0.04	3.38		
135		Cum	1	15.00	5.55	5.95	5.75	0.04	3.45		
150		Cum	1	15.00	5.95	5.40	5.68	0.04	3.41		
165		Cum	1	15.00	5.40	5.40	5.40	0.04	3.24		
180		Cum	1	15.00	5.40	5.20	5.30	0.04	3.18		
195		Cum	1	15.00	5.20	5.40	5.30	0.04	3.18		
210		Cum	1	15.00	5.40	5.70	5.55	0.04	3.33		
225		Cum	1	15.00	5.70	5.40	5.55	0.04	3.33		
240		Cum	1	15.00	5.40	5.45	5.43	0.04	3.26		
255		Cum	1	15.00	5.45	5.20	5.33	0.04	3.20		
265.1		Cum	1	10.10	5.20	5.35	5.28	0.04	2.13		

RV CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	Andra Layout										
	4th cross road										
	From south to north										
5		Cum		15.00	6.90	6.80	6.85	0.04	4.11		
0		Cum		15.00	6.80	6.73	6.77	0.04	4.06		
5		Cum		15.00	6.73	6.88	6.81	0.04	4.08		
0		Cum		15.00	6.88	6.85	6.87	0.04	4.12		
5		Cum		15.00	6.85	6.85	6.85	0.04	4.11		
0		Cum		15.00	6.85	6.80	6.83	0.04	4.10		
6.8		Cum		6.80	6.80	6.90	6.85	0.04	1.86		
	3rd cross road										
	From south to north										
15		Cum		15.00	6.95	7.00	6.98	0.04	4.19		
30		Cum		15.00	7.00	7.20	7.10	0.04	4.26		
45		Cum		15.00	7.20	6.90	7.05	0.04	4.23		
60		Cum		15.00	6.90	6.85	6.88	0.04	4.13		
75		Cum		15.00	6.85	6.80	6.83	0.04	4.10		
88.5		Cum		13.50	6.80	6.90	6.85	0.04	3.70		
	2nd cross road										
	From north to south										
15		Cum		15.00	7.00	6.85	6.93	0.04	4.16		
30		Cum		15.00	6.85	6.85	6.85	0.04	4.11		
45		Cum		15.00	6.85	6.85	6.85	0.04	4.11		
60		Cum		15.00	6.85	6.30	6.58	0.04	3.95		
75		Cum		15.00	6.30	6.70	6.50	0.04	3.90		
90		Cum	1	15.00	6.70	6.75	6.73	0.04	4.04		
105		Cum	1	15.00	6.75	7.00	6.88	0.04	4.13		
110.7		Cum	1	5.70	7.00	7.05	7.03	0.04	1.60		
	1st cross road										
	From south to north										
15		Cum	1	15.00	6.85	6.65	6.75	0.04	4.05		
30		Cum	1	15.00	6.65	6.75	6.70	0.04	4.02		
45		Cum	1	15.00	6.75	6.75	6.75	0.04	4.05		
60		Cum	1	15.00	6.75	6.70	6.73	0.04	4.04		
75		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02		
90		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02		
105		Cum	1	15.00	6.70	6.10	6.40	0.04	3.84		
115		Cum	1	10.00	6.10	6.90	6.50	0.04	2.60		
	2nd main road										
	From west to esat										
6		Cum	1	6.00	6.35	6.30	6.33	0.04	1.52		
15		Cum	1	9.00	7.05	6.95	7.00	0.04	2.52		
30		Cum	1	15.00	6.95	7.00	6.98	0.04	4.19		
45		Cum	1	15.00	7.00	6.80	6.90	0.04	4.14		
60		Cum	1	15.00	6.80	7.15	6.98	0.04	4.19		
68.4		Cum	1	8.40	7.15	7.10	7.13	0.04	2.39		
75		Cum	1	6.60	6.10	6.30	6.20	0.04	1.64		
90		Cum	1	15.00	6.30	6.80	6.55	0.04	3.93		
105		Cum	1	15.00	6.80	7.55	7.18	0.04	4.31		
120		Cum	1	15.00	7.55	8.35	7.95	0.04	4.77		
122.4		Cum	1	2.40	8.35	8.40	8.38	0.04	0.80		

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

15		Cum	1	12.60	6.70	6.85	6.78	0.04	3.41	
47		Cum	1	12.00	6.85	7.00	6.93	0.04	3.32	
55.3		Cum	1	8.30	7.00	6.70	6.85	0.04	2.27	
165		Cum	1	9.70	11.40	12.20	11.80	0.04	4.58	
	4th A Cross Road									
	From North to South									
15		Cum	1	15.00	6.30	6.10	6.20	0.04	3.72	
30		Cum	1	15.00	6.10	6.10	6.10	0.04	3.66	
45		Cum	1	15.00	6.10	6.40	6.25	0.04	3.75	
60		Cum	1	15.00	6.40	6.30	6.35	0.04	3.81	
75		Cum	1	15.00	6.30	6.30	6.30	0.04	3.78	
90		Cum	1	15.00	6.30	6.70	6.50	0.04	3.90	
105		Cum	1	15.00	6.70	6.60	6.65	0.04	3.99	
120		Cum	1	15.00	6.60	6.60	6.60	0.04	3.96	
135		Cum	1	15.00	6.60	6.50	6.55	0.04	3.93	
144.9		Cum	1	9.90	6.50	6.40	6.45	0.04	2.55	
	3rd A Cross Road									
	From South to North									
15		Cum	1	15.00	6.40	6.70	6.55	0.04	3.93	
30		Cum	1	15.00	6.70	6.65	6.68	0.04	4.01	
45		Cum	1	15.00	6.65	6.80	6.73	0.04	4.04	
60		Cum	1	15.00	6.80	6.10	6.45	0.04	3.87	
75		Cum	1	15.00	6.10	6.20	6.15	0.04	3.69	
90		Cum	1	15.00	6.20	6.40	6.30	0.04	3.78	
105		Cum	1	15.00	6.40	6.10	6.25	0.04	3.75	
120		Cum	1	15.00	6.10	5.70	5.90	0.04	3.54	
135		Cum	1	15.00	5.70	6.50	6.10	0.04	3.66	
150.9		Cum	1	15.90	6.50	7.00	6.75	0.04	4.29	
	Balaj Enclave									
	2nd Main Road									
	From east to west									
15		Cum	1	15.00	6.60	6.55	6.58	0.04	3.95	
30		Cum	1	15.00	6.55	6.15	6.35	0.04	3.81	
45		Cum	1	15.00	6.15	5.95	6.05	0.04	3.62	
60		Cum	1	15.00	5.95	6.00	5.98	0.04	3.59	
75		Cum	1	15.00	6.00	6.10	6.05	0.04	3.63	
90		Cum	1	15.00	6.10	6.20	6.15	0.04	3.69	
105		Cum	1	15.00	6.20	6.20	6.20	0.04	3.72	
120		Cum	1	15.00	6.20	5.55	5.88	0.04	3.53	
135		Cum	1	15.00	5.55	5.90	5.73	0.04	3.44	
150		Cum	1	15.00	5.90	6.85	6.38	0.04	3.83	
165		Cum	1	15.00	6.85	6.70	6.78	0.04	4.07	
180		Cum	1	15.00	6.70	6.65	6.68	0.04	4.01	
	2nd main road									
	From south to north									
15		Cum	1	15.00	7.10	7.25	7.18	0.04	4.31	
30		Cum	1	15.00	7.25	7.20	7.23	0.04	4.34	
45		Cum	1	15.00	7.20	7.15	7.18	0.04	4.30	
60		Cum	1	15.00	7.15	7.15	7.15	0.04	4.29	
75		Cum	1	15.00	7.15	7.15	7.15	0.04	4.29	
90		Cum	1	15.00	7.15	7.15	7.15	0.04	4.29	

Contractor

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

105		Cum	1	15.00	7.15	7.20	7.18	0.04	4.31
120		Cum	1	15.00	7.20	7.00	7.10	0.04	4.26
135		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20
150		Cum	1	15.00	7.00	7.10	7.05	0.04	4.23
165		Cum	1	15.00	7.10	7.20	7.15	0.04	4.29
180		Cum	1	15.00	7.20	7.30	7.25	0.04	4.35
195		Cum	1	15.00	7.30	7.25	7.28	0.04	4.37
210		Cum	1	15.00	7.25	7.25	7.25	0.04	4.35
225		Cum	1	15.00	7.25	6.80	7.03	0.04	4.22
240		Cum	1	15.00	6.80	5.70	6.25	0.04	3.75
249.2		Cum	1	9.20	5.70	5.80	5.75	0.04	2.12
	1st cross road connecting to 2nd								
	From east to west								
15		Cum	1	15.00	6.90	7.00	6.95	0.04	4.17
30		Cum	1	15.00	7.00	6.00	6.50	0.04	3.90
45		Cum	1	15.00	6.00	6.50	6.25	0.04	3.75
62.4		Cum	1	17.40	6.50	6.40	6.45	0.04	4.49
	Basker Reddy Layout								
	3rd A Cross road								
	From west to east								
15		Cum	1	15.00	6.60	7.00	6.80	0.04	4.08
30		Cum	1	15.00	7.00	7.95	7.48	0.04	4.49
45		Cum	1	15.00	7.95	6.50	7.23	0.04	4.34
60		Cum	1	15.00	6.50	6.90	6.70	0.04	4.02
64.4		Cum	1	4.40	6.90	6.90	6.90	0.04	1.21
	2nd A Cross Road								
	From east to west								
15.1		Cum	1	15.10	7.00	6.90	6.95	0.04	4.21
24.1		Cum	1	9.10	5.50	5.70	5.60	0.04	2.04
25.2		Cum	1	1.10	6.55	6.50	6.53	0.04	0.29
37.9		Cum	1	12.70	5.40	5.90	5.65	0.04	2.87
45		Cum	1	7.10	7.00	7.00	7.00	0.04	1.99
60		Cum	1	15.00	7.00	7.00	7.00	0.04	4.21
61.9		Cum	1	1.90	7.00	6.90	6.95	0.04	0.53
	2nd Cross Road								
	From west to east								
15		Cum	1	15.00	6.30	6.50	6.40	0.04	3.84
30		Cum	1	15.00	6.50	6.15	6.33	0.04	3.80
45		Cum	1	15.00	6.15	6.30	6.23	0.04	3.74
60		Cum	1	15.00	6.30	6.70	6.50	0.04	3.90
75		Cum	1	15.00	6.70	6.65	6.68	0.04	4.01
90		Cum	1	15.00	6.65	6.65	6.65	0.04	3.99
105		Cum	1	15.00	6.65	6.65	6.65	0.04	3.99
120		Cum	1	15.00	6.65	6.70	6.68	0.04	4.01
135		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02
150		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02
165		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02
180		Cum	1	15.00	6.70	6.70	6.70	0.04	4.02
195		Cum	1	15.00	6.70	5.40	6.05	0.04	3.63
210.8		Cum	1	15.80	5.40	5.00	5.20	0.04	3.29

Contractor

BANGALORE PMC

Assistant Engineer

Assistant executive Engineer

	3rd cross road										
	From west to east										
15		Cum	1	15.00	6.70	6.50	6.60	0.04	3.96		
30		Cum	1	15.00	6.50	6.70	6.60	0.04	3.96		
45		Cum	1	15.00	6.70	7.00	6.85	0.04	4.11		
60		Cum	1	15.00	7.00	6.80	6.90	0.04	4.14		
76.8		Cum	1	16.80	6.80	6.70	6.75	0.04	4.54		
	1st cross road										
	From east to west										
15		Cum	1	15.00	7.00	6.00	6.50	0.04	3.90		
30		Cum	1	15.00	5.50	7.00	6.25	0.04	3.75		
45		Cum	1	15.00	6.55	7.00	6.78	0.04	4.07		
60		Cum	1	15.00	5.40	6.90	6.15	0.04	3.69		
65.5		Cum	1	5.50	7.00	6.95	6.98	0.04	1.53		
70.9		Cum	1	5.40	6.10	6.20	6.15	0.04	1.33		
75		Cum	1	4.10	6.90	6.90	6.90	0.04	1.13		
90		Cum	1	15.00	6.90	6.85	6.88	0.04	4.13		
105		Cum	1	15.00	6.85	6.90	6.88	0.04	4.13		
120		Cum	1	15.00	6.90	6.90	6.90	0.04	4.14		
135		Cum	1	15.00	6.90	7.00	6.95	0.04	4.17		
150		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20		
165		Cum	1	15.00	7.00	7.00	7.00	0.04	4.20		
169.3		Cum	1	4.30	7.00	7.05	7.03	0.04	1.21		
	Best County II										
	1st Main road										
	From south to north										
15		Cum	1	15.00	7.10	6.80	6.95	0.04	4.17		
30		Cum	1	15.00	6.80	6.65	6.73	0.04	4.04		
45		Cum	1	15.00	6.65	6.80	6.73	0.04	4.04		
60		Cum	1	15.00	6.80	6.20	6.50	0.04	3.90		
75		Cum	1	15.00	6.20	6.80	6.50	0.04	3.96		
90		Cum	1	15.00	6.80	6.00	6.40	0.04	3.84		
105		Cum	1	15.00	6.00	6.80	6.40	0.04	3.84		
120		Cum	1	15.00	6.80	6.90	6.85	0.04	4.11		
135		Cum	1	15.00	6.90	7.10	7.00	0.04	4.20		
150		Cum	1	15.00	7.10	6.95	7.03	0.04	4.22		
165		Cum	1	15.00	6.95	6.90	6.93	0.04	4.16		
180		Cum	1	15.00	6.90	6.80	6.85	0.04	4.11		
195		Cum	1	15.00	6.80	6.90	6.85	0.04	4.11		
210		Cum	1	15.00	6.90	6.80	6.85	0.04	4.11		
225		Cum	1	15.00	6.80	6.90	6.85	0.04	4.11		
240		Cum	1	15.00	6.90	7.20	7.05	0.04	4.23		
255		Cum	1	15.00	7.20	6.70	6.95	0.04	4.17		
270		Cum	1	15.00	6.70	6.75	6.73	0.04	4.04		
285		Cum	1	15.00	6.75	5.70	6.23	0.04	3.74		
300		Cum	1	15.00	5.70	6.85	6.28	0.04	3.77		
315		Cum	1	15.00	6.85	7.00	6.93	0.04	4.16		
330		Cum	1	15.00	7.00	6.60	6.80	0.04	4.08		
345		Cum	1	15.00	6.60	6.70	6.65	0.04	3.99		
361.1		Cum	1	16.10	6.70	6.70	6.70	0.04	4.33		
362.5		Cum	0	1.40	0.00	0.00	0.00	0.04	0.00		
369.5	Culvert	Cum	0	7.00	0.00	0.00	0.00	0.04	0.00		
375	Road Break	Cum	1	5.50	6.70	6.80	6.75	0.04	1.49		

ಕಾರ್ಯಪಾಲಕ ಸಹಾಯಕ ಇಂಜಿನಿಯರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

5		Cum	1	15.00	10.00	10.00	10.00	0.04	6.00		
0		Cum	1	15.00	10.00	9.00	9.50	0.04	5.70		
5		Cum	1	15.00	5.50	6.10	5.80	0.04	3.48		
0		Cum	1	15.00	6.10	6.50	6.30	0.04	3.78		
5		Cum	1	15.00	6.50	6.65	6.58	0.04	3.95		
0		Cum	1	15.00	6.65	6.95	6.80	0.04	4.08		
5		Cum	1	15.00	6.95	7.25	7.10	0.04	4.26		
0		Cum	1	15.00	7.25	7.50	7.38	0.04	4.43		
6		Cum	1	6.00	7.50	7.55	7.53	0.04	1.81		
1		Cum	1	15.00	13.70	13.70	13.70	0.04	8.22		
6.7		Cum	1	15.70	13.70	14.00	13.85	0.04	8.70		
	RHS										
5		Cum	1	15.00	5.70	6.20	5.95	0.04	3.57		
0		Cum	1	15.00	6.20	6.40	6.30	0.04	3.78		
5		Cum	1	15.00	6.40	6.50	6.45	0.04	3.87		
0		Cum	1	15.00	6.50	6.00	6.25	0.04	3.75		
5		Cum	1	15.00	6.00	6.60	6.30	0.04	3.78		
0		Cum	1	15.00	6.60	8.00	7.30	0.04	4.38		
5		Cum	1	15.00	8.00	7.70	7.85	0.04	4.71		
0		Cum	1	15.00	7.70	7.20	7.45	0.04	4.47		
1		Cum	1	11.00	7.20	7.00	7.10	0.04	3.12		
1.5		Cum	1	10.50	7.00	7.00	7.00	0.04	2.94		
0		Cum	1	8.50	7.00	7.40	7.20	0.04	2.45		
5		Cum	1	15.00	7.40	8.20	7.80	0.04	4.68		
0		Cum	1	15.00	8.20	8.50	8.35	0.04	5.01		
5		Cum	1	15.00	8.50	8.50	8.50	0.04	5.10		
0		Cum	1	15.00	8.50	8.50	8.50	0.04	5.10		
5		Cum	1	15.00	8.50	8.30	8.40	0.04	5.04		
0		Cum	1	15.00	8.30	8.20	8.25	0.04	4.95		
5		Cum	1	15.00	8.20	8.10	8.15	0.04	4.89		
0		Cum	1	15.00	8.10	8.20	8.15	0.04	4.89		
5		Cum	1	15.00	8.20	8.90	8.55	0.04	5.13		
0		Cum	1	15.00	8.90	9.70	9.30	0.04	5.58		
5		Cum	1	15.00	9.70	9.30	9.50	0.04	5.70		
0		Cum	1	15.00	9.30	8.40	8.85	0.04	5.31		
5		Cum	1	15.00	8.40	7.90	8.15	0.04	4.89		
0		Cum	1	15.00	7.90	7.90	7.90	0.04	4.74		
5		Cum	1	15.00	7.90	7.90	7.90	0.04	4.74		
0		Cum	1	15.00	7.90	7.80	7.85	0.04	4.71		
5		Cum	1	15.00	7.80	7.30	7.55	0.04	4.53		
0		Cum	1	15.00	7.30	6.90	7.10	0.04	4.26		
5		Cum	1	15.00	6.90	7.00	6.95	0.04	4.17		
0		Cum	1	15.00	7.00	7.20	7.10	0.04	4.26		
5		Cum	1	15.00	7.20	7.10	7.15	0.04	4.29		
0		Cum	1	15.00	7.10	6.30	6.70	0.04	4.02		
5		Cum	1	15.00	6.30	6.50	6.40	0.04	3.84		
0		Cum	1	15.00	6.50	6.10	6.30	0.04	3.78		
5		Cum	1	15.00	6.10	5.80	5.95	0.04	3.57		
0		Cum	1	15.00	5.80	5.90	5.85	0.04	3.51		
5		Cum	1	15.00	5.90	6.40	6.15	0.04	3.69		
0		Cum	1	15.00	6.40	7.00	6.70	0.04	4.02		
5		Cum	1	15.00	7.00	6.80	6.90	0.04	4.14		
0		Cum	1	15.00	6.80	6.80	6.80	0.04	4.08		
5	600	Cum	1	15.00	6.80	6.80	6.80	0.04	4.08		
0	615	Cum	1	15.00	6.80	6.80	6.80	0.04	4.08		

Contractor

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. and as per the directions of the Engineer-in-charge of the work

Measurements taken on												
2-04-2022, 3-04-2022												
	Vijaya Bank Layout											
	4th Cross Road											
	From west to east											
15		Cum	1	15.00	3.40	3.90	3.65	0.15	8.21			
30		Cum	1	15.00	3.90	4.80	4.35	0.15	9.70			
42.4		Cum	1	12.40	4.80	5.10	4.95	0.15	9.21			
	3rd Cross Road											
	From east to west											
15		Cum	1	15.00	3.60	3.60	3.60	0.15	8.10			
30		Cum	1	15.00	3.60	3.20	3.40	0.15	7.65			
40.9		Cum	1	10.90	3.20	3.30	3.25	0.15	5.31			
	2nd Cross Road											
	From west to east											
15		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15			
30		Cum	1	15.00	5.40	5.40	5.40	0.15	12.15			
41.1		Cum	1	11.10	5.40	5.40	5.40	0.15	8.99			
	1st Cross Road											
	From west to east											
15		Cum	1	15.00	6.30	5.95	6.13	0.15	13.78			
30		Cum	1	15.00	5.95	5.90	5.93	0.15	13.33			
41.8		Cum	1	11.80	5.90	6.40	6.15	0.15	10.89			
	Cross Road											
	From north to south											
15		Cum	1	15.00	5.30	5.30	5.30	0.15	11.95			
23		Cum	1	8.00	5.30	5.30	5.30	0.15	6.36			
	Total Executed Quantity								137.84			
	Tender Quantity								144.98			
	Now to be paid Quantity								137.84	5690.65	784427.00	

Item no.27 Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface

Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC 35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications and as per the directions of the Engineer-in-charge of the work

Measurements taken on												
19-04-2022, 20-04-2022												
	Mahalaxmi layout											
	1st main road											
	From north to south											
15		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
30		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			

RIDE CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	1st cross road										
	From east to west										
5.2		Sqm	2	25.20	0.10	0.10	0.10		5.03		
	2nd cross road										
	From east to west										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
4.8		Sqm	2	9.80	0.10	0.10	0.10		1.96		
	3rd cross road										
	From east to west										
24.9		Sqm	2	24.90	0.10	0.10	0.10		4.98		
	4th main road										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165		Sqm	2	15.00	0.10	0.10	0.10		3.00		
180		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255		Sqm	2	15.00	0.10	0.10	0.10		3.00		
264.8		Sqm	2	9.80	0.10	0.10	0.10		1.96		
	Cross road connecting 3rd main										
	From west to east										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
25		Sqm	2	10.00	0.10	0.10	0.10		2.00		
26.6	Old culvert	Sqm	0	1.60	0.10	0.10	0.10		0.00		
33.6	Road break	Sqm	0	7.00	0.10	0.10	0.10		0.00		
45		Sqm	2	11.40	0.10	0.10	0.10		2.28		
58.6		Sqm	2	13.60	0.10	0.10	0.10		2.72		
	4th cross road manjusree										
	From north to south										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
165		Sqm	2	15.00	0.10	0.10	0.10		3.00		

PMC

BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

0		Sqm	2	15.00	0.10	0.10	0.10		3.00		
195		Sqm	2	15.00	0.10	0.10	0.10		3.00		
210		Sqm	2	15.00	0.10	0.10	0.10		3.00		
225		Sqm	2	15.00	0.10	0.10	0.10		3.00		
240		Sqm	2	15.00	0.10	0.10	0.10		3.00		
255		Sqm	2	15.00	0.10	0.10	0.10		3.00		
265.1		Sqm	2	10.10	0.10	0.10	0.10		2.02		
	Andra Layout										
	4th cross road										
	From south to north										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
96.8		Sqm	2	6.80	0.10	0.10	0.10		1.36		
	3rd cross road										
	From south to north										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
88.5		Sqm	2	13.50	0.10	0.10	0.10		2.70		
	2nd cross road										
	From north to south										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
110.7		Sqm	2	5.70	0.10	0.10	0.10		1.14		
	1st cross road										
	From south to north										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
115		Sqm	2	10.00	0.10	0.10	0.10		2.00		
	2nd main road										
	From west to esat										
6		Sqm	2	6.00	0.10	0.10	0.10		1.20		
15		Sqm	2	9.00	0.10	0.10	0.10		1.80		
30		Sqm	2	15.00	0.10	0.10	0.10		3.00		

ಪರಿಶೀಲಿಸಲಾಗಿದೆ
ಯೋಜನಾ ಅನುಷ್ಠಾನಗಳ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-10.

P.M.C

BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
68.4		Sqm	2	8.40	0.10	0.10	0.10		1.68	
75		Sqm	2	6.60	0.10	0.10	0.10		1.32	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
122.4		Sqm	2	2.40	0.10	0.10	0.10		0.48	
135		Sqm	2	12.60	0.10	0.10	0.10		2.52	
147		Sqm	2	12.00	0.10	0.10	0.10		2.40	
155.3		Sqm	2	8.30	0.10	0.10	0.10		1.66	
165		Sqm	2	9.70	0.10	0.10	0.10		1.94	
	4th A Cross Road									
	From North to South									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
144.9		Sqm	2	9.90	0.10	0.10	0.10		1.98	
	3rd A Cross Road									
	From South to North									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150.9		Sqm	2	15.90	0.10	0.10	0.10		3.18	
	Balaj Enclave									
	2nd Main Road									
	From east to west									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	

ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಕ.ಪ.ಬಿ. ಬೆಂಗಳೂರು-106

Contractor

BANGALORE
PMC

Assistant Engineer

Assistant exicutive Engineer

		2nd main road										
		From south to north										
	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	135		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	150		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	165		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	180		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	195		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	210		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	225		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	240		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	249.2		Sqm	2	9.20	0.10	0.10	0.10		1.84		
		1st cross road connecting to 2nd										
		From east to west										
	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	62.4		Sqm	2	17.40	0.10	0.10	0.10		3.48		
		Basker Reddy Layout										
		3rd A Cross road										
		From west to east										
	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	64.4		Sqm	2	4.40	0.10	0.10	0.10		0.88		
		2nd A Cross Road										
		From east to west										
	15.1		Sqm	2	15.10	0.10	0.10	0.10		3.02		
	24.1		Sqm	2	9.10	0.10	0.10	0.10		1.82		
	25.2		Sqm	2	1.10	0.10	0.10	0.10		0.22		
	37.9		Sqm	2	12.70	0.10	0.10	0.10		2.54		
	45		Sqm	2	7.10	0.10	0.10	0.10		1.42		
	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	61.9		Sqm	2	1.90	0.10	0.10	0.10		0.38		
		2nd Cross Road										
		From west to east										
	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	
195		Sqm	2	15.00	0.10	0.10	0.10		3.00	
210.8		Sqm	2	15.80	0.10	0.10	0.10		3.16	
	3rd cross road									
	From west to east									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
76.8		Sqm	2	16.80	0.10	0.10	0.10		3.36	
	1st cross road									
	From east to west									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
65.5		Sqm	2	5.50	0.10	0.10	0.10		1.10	
70.9		Sqm	2	5.40	0.10	0.10	0.10		1.08	
75		Sqm	2	4.10	0.10	0.10	0.10		0.82	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
169.3		Sqm	2	4.30	0.10	0.10	0.10		0.86	
	Best County II									
	1st Main road									
	From south to north									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	
195		Sqm	2	15.00	0.10	0.10	0.10		3.00	
210		Sqm	2	15.00	0.10	0.10	0.10		3.00	
225		Sqm	2	15.00	0.10	0.10	0.10		3.00	
240		Sqm	2	15.00	0.10	0.10	0.10		3.00	
255		Sqm	2	15.00	0.10	0.10	0.10		3.00	
270		Sqm	2	15.00	0.10	0.10	0.10		3.00	
285		Sqm	2	15.00	0.10	0.10	0.10		3.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Assistant Engineer

Assistant exicutive Engineer

300		Sqm	2	15.00	0.10	0.10	0.10		3.00	
315		Sqm	2	15.00	0.10	0.10	0.10		3.00	
330		Sqm	2	15.00	0.10	0.10	0.10		3.00	
345		Sqm	2	15.00	0.10	0.10	0.10		3.00	
361.1		Sqm	2	16.10	0.10	0.10	0.10		3.22	
362.5	Culvert	Sqm	0	1.40	0.10	0.10	0.10		0.00	
369.5	Road Break	Sqm	0	7.00	0.10	0.10	0.10		0.00	
375		Sqm	2	5.50	0.10	0.10	0.10		1.10	
390		Sqm	2	15.00	0.10	0.10	0.10		3.00	
405		Sqm	2	15.00	0.10	0.10	0.10		3.00	
420		Sqm	2	15.00	0.10	0.10	0.10		3.00	
435		Sqm	2	15.00	0.10	0.10	0.10		3.00	
450		Sqm	2	15.00	0.10	0.10	0.10		3.00	
463.5		Sqm	2	13.50	0.10	0.10	0.10		2.70	
	2nd Main Road									
	From north to south									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
102		Sqm	2	12.00	0.10	0.10	0.10		2.40	
110	Road Break	Sqm	0	8.00	0.10	0.10	0.10		0.00	
120		Sqm	2	10.00	0.10	0.10	0.10		2.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	
195		Sqm	2	15.00	0.10	0.10	0.10		3.00	
210		Sqm	2	15.00	0.10	0.10	0.10		3.00	
225		Sqm	2	15.00	0.10	0.10	0.10		3.00	
237.5		Sqm	2	12.50	0.10	0.10	0.10		2.50	
	3rd Main Road									
	From south to north									
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
65		Sqm	2	20.00	0.10	0.10	0.10		4.00	
75		Sqm	2	10.00	0.10	0.10	0.10		2.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
130		Sqm	2	10.00	0.10	0.10	0.10		2.00	
138.6	Road Break	Sqm	0	8.60	0.10	0.10	0.10		0.00	
150		Sqm	2	11.40	0.10	0.10	0.10		2.28	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	
195		Sqm	2	15.00	0.10	0.10	0.10		3.00	
210		Sqm	2	15.00	0.10	0.10	0.10		3.00	
225		Sqm	2	15.00	0.10	0.10	0.10		3.00	
240.5		Sqm	2	15.50	0.10	0.10	0.10		3.10	

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Contractor

RUDRA CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

	From south to north										
15		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
30		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
45		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
60		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
75		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
90		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
105		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
108.6	NO WORK	Sqm	0	3.60	0.10	0.10	0.10	✓	3.00	✓	
119.3		Sqm	2	10.70	0.10	0.10	0.10	✓	0.00	✓	
120		Sqm	2	0.70	0.10	0.10	0.10	✓	2.14	✓	
135		Sqm	2	15.00	0.10	0.10	0.10	✓	0.14	✓	
150		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
165		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
180		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
195		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
200		Sqm	2	5.00	0.10	0.10	0.10	✓	1.00	✓	
	2nd Main Road										
	From north to south										
15		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
30		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
45		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
60		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
75		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
90		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
105		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
120		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
135		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
150		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
165		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
180		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
190.5		Sqm	2	10.50	0.10	0.10	0.10	✓	2.10	✓	
	3rd Main Road										
	From south to north										
15		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
30		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
45		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
60		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
75		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
90		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
105		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
120		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
125		Sqm	2	5.00	0.10	0.10	0.10	✓	1.00	✓	
133.4		Sqm	2	8.40	0.10	0.10	0.10	✓	1.68	✓	
150		Sqm	2	16.60	0.10	0.10	0.10	✓	3.32	✓	
165		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
180		Sqm	2	15.00	0.10	0.10	0.10	✓	3.00	✓	
189.5		Sqm	2	9.50	0.10	0.10	0.10	✓	1.90	✓	
	1st Cross Road										
	From west to east										
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	✓	
22.7		Sqm	2	7.70	0.10	0.10	0.10		1.54	✓	

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಮತ್ತು ಮೇಲ್ವಿಚಾರಕರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Director

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

75	Road Break	Sqm	0	11.10	0.10	0.10	0.10		0.00	
45		Sqm	2	11.20	0.10	0.10	0.10		2.24	
57		Sqm	2	12.00	0.10	0.10	0.10		2.40	
	Atture lake Hanuman temple									
	From South to North									
15		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
30		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
45		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
60		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
75		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
90		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
105		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
120		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
135		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
150		Sqm	2.5	15.00	0.10	0.10	0.10		3.75	
153 9		Sqm	2.5	3.90	0.10	0.10	0.10		0.98	
	Kempanahalli Attur lake road									
	(from East to West)									
	LHS									
14		Sqm	2	14.00	0.10	0.10	0.10		2.80	
15		Sqm	2	15.00	0.10	0.10	0.10		3.00	
30		Sqm	2	15.00	0.10	0.10	0.10		3.00	
45		Sqm	2	15.00	0.10	0.10	0.10		3.00	
60		Sqm	2	15.00	0.10	0.10	0.10		3.00	
75		Sqm	2	15.00	0.10	0.10	0.10		3.00	
90		Sqm	2	15.00	0.10	0.10	0.10		3.00	
105		Sqm	2	15.00	0.10	0.10	0.10		3.00	
120		Sqm	2	15.00	0.10	0.10	0.10		3.00	
135		Sqm	2	15.00	0.10	0.10	0.10		3.00	
150		Sqm	2	15.00	0.10	0.10	0.10		3.00	
165		Sqm	2	15.00	0.10	0.10	0.10		3.00	
180		Sqm	2	15.00	0.10	0.10	0.10		3.00	
195		Sqm	2	15.00	0.10	0.10	0.10		3.00	
210		Sqm	2	15.00	0.10	0.10	0.10		3.00	
225		Sqm	2	15.00	0.10	0.10	0.10		3.00	
240		Sqm	2	15.00	0.10	0.10	0.10		3.00	
255		Sqm	2	15.00	0.10	0.10	0.10		3.00	
270		Sqm	2	15.00	0.10	0.10	0.10		3.00	
285		Sqm	2	15.00	0.10	0.10	0.10		3.00	
300		Sqm	2	15.00	0.10	0.10	0.10		3.00	
315		Sqm	2	15.00	0.10	0.10	0.10		3.00	
330		Sqm	2	15.00	0.10	0.10	0.10		3.00	
345		Sqm	2	15.00	0.10	0.10	0.10		3.00	
360		Sqm	2	15.00	0.10	0.10	0.10		3.00	
375		Sqm	2	15.00	0.10	0.10	0.10		3.00	
390		Sqm	2	15.00	0.10	0.10	0.10		3.00	
405		Sqm	2	15.00	0.10	0.10	0.10		3.00	
420		Sqm	2	15.00	0.10	0.10	0.10		3.00	
435		Sqm	2	15.00	0.10	0.10	0.10		3.00	
450		Sqm	2	15.00	0.10	0.10	0.10		3.00	
465		Sqm	2	15.00	0.10	0.10	0.10		3.00	
480		Sqm	2	15.00	0.10	0.10	0.10		3.00	

Cafe

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-೫೬

Contractor

BANGALORE
PMC

Assistant Engineer

Assistant exicutive Engineer

			Sqm	2	15.00	0.10	0.10	0.10		3.00		
	510		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	525		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	540		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	555		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	570		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	585		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	600		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	615		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	630		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	645		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	660		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	675		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	690		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	705		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	720		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	726		Sqm	2	6.00	0.10	0.10	0.10		1.20		
	741		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	756.7		Sqm	2	15.70	0.10	0.10	0.10		3.14		
		RHS										
	15		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	30		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	45		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	60		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	75		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	90		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	105		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	120		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	131		Sqm	2	11.00	0.10	0.10	0.10		2.20		
	141.5		Sqm	2	10.50	0.10	0.10	0.10		2.10		
	150		Sqm	2	8.50	0.10	0.10	0.10		1.70		
	165		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	180		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	195		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	210		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	225		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	240		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	255		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	270		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	285		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	300		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	315		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	330		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	345		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	360		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	375		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	390		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	405		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	420		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	435		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	450		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	465		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	480		Sqm	2	15.00	0.10	0.10	0.10		3.00		
	495		Sqm	2	15.00	0.10	0.10	0.10		3.00		

Contractor

BANGALORE
PMC

Assistant Engineer

Assistant exicutive Engineer

510		Sqm	2	15.00	0.10	0.10	0.10		3.00			
525		Sqm	2	15.00	0.10	0.10	0.10		3.00			
540		Sqm	2	15.00	0.10	0.10	0.10		3.00			
555		Sqm	2	15.00	0.10	0.10	0.10		3.00			
570		Sqm	2	15.00	0.10	0.10	0.10		3.00			
585		Sqm	2	15.00	0.10	0.10	0.10		3.00			
600		Sqm	2	15.00	0.10	0.10	0.10		3.00			
615		Sqm	2	15.00	0.10	0.10	0.10		3.00			
630		Sqm	2	15.00	0.10	0.10	0.10		3.00			
645		Sqm	2	15.00	0.10	0.10	0.10		3.00			
660		Sqm	2	15.00	0.10	0.10	0.10		3.00			
675		Sqm	2	15.00	0.10	0.10	0.10		3.00			
690		Sqm	2	15.00	0.10	0.10	0.10		3.00			
705		Sqm	2	15.00	0.10	0.10	0.10		3.00			
717		Sqm	2	12.00	0.10	0.10	0.10		2.40			
	Vijaya Bank Layout											
	1st Main Road											
	From South to North											
15		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
30		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
45		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
60		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
75		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
90		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
105		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
120		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
135		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
150		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
165		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
180		Sqm	2.5	15.00	0.10	0.10	0.10		3.75			
190.7		Sqm	2.5	10.70	0.10	0.10	0.10		2.68			
192		Sqm	2.5	1.30	0.10	0.10	0.10		0.33			
195	Culvert Break	Sqm	2.5	0.00	0.10	0.10	0.10		0.00			
207		Sqm	2.5	12.00	0.10	0.10	0.10		3.00			
	Total Executed Quantity								1468.94			
	Tender Quantity								3108.46			
	Now to be paid Quantity								1468.94	459.29	674670.00	

Item no.28 Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS(Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/ NH/33023/10-97 – DO III Dt 11.06. 1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 mm and with minimum reflective area of 13 Sqcm on each side and the slope to the base shall be 35 degree. The strength of detachment of the integrated cylindrical shanks, (of diameter not less than 19 mm and height not less than 30 mm) from the body is to be a minimum value of 500 Kg. Fixing will be by drilling holes on the road for the shanks to go inside, without nails and using epoxy resin based adhesive as per manufacturer's recommendation and complete as directed by the engineer and as per the directions of the Engineer-in-charge of the work

Measurements taken on 21-04-2022

		road										
		From South to North										
0	15		m	3	15.00				45.00			
15	30		m	3	15.00				45.00			
30	45		m	3	15.00				45.00			
45	60		m	3	15.00				45.00			
60	75		m	3	15.00				45.00			

P.R.T.S

BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

		m	3	15.00					45.00		
105		m	3	15.00					45.00		
120		m	3	15.00					45.00		
135		m	3	15.00					45.00		
150		m	3	15.00					45.00		
153.9		m	3	3.90					11.70		
	Kempanahalli Attur lake road										
	(from East to West)										
	LHS										
14		m	2	14.00					28.00		
0		m	0	0.00					0.00		
15		m	2	15.00					30.00		
30		m	2	15.00					30.00		
45		m	2	15.00					30.00		
60		m	2	15.00					30.00		
75		m	2	15.00					30.00		
90		m	2	15.00					30.00		
105		m	2	15.00					30.00		
120		m	2	15.00					30.00		
135		m	2	15.00					30.00		
150		m	2	15.00					30.00		
165		m	2	15.00					30.00		
180		m	2	15.00					30.00		
195		m	2	15.00					30.00		
210		m	2	15.00					30.00		
225		m	2	15.00					30.00		
240		m	2	15.00					30.00		
255		m	2	15.00					30.00		
270		m	2	15.00					30.00		
285		m	2	15.00					30.00		
300		m	2	15.00					30.00		
315		m	2	15.00					30.00		
330		m	2	15.00					30.00		
345		m	2	15.00					30.00		
360		m	2	15.00					30.00		
375		m	2	15.00					30.00		
390		m	2	15.00					30.00		
405		m	2	15.00					30.00		
420		m	2	15.00					30.00		
435		m	2	15.00					30.00		
450		m	2	15.00					30.00		
465		m	2	15.00					30.00		
480		m	2	15.00					30.00		
495		m	2	15.00					30.00		
510		m	2	15.00					30.00		
525		m	2	15.00					30.00		
540		m	2	15.00					30.00		
555		m	2	15.00					30.00		
570		m	2	15.00					30.00		
585		m	2	15.00					30.00		
600		m	2	15.00					30.00		
615		m	2	15.00					30.00		
630		m	2	15.00					30.00		
645		m	2	15.00					30.00		
660		m	2	15.00					30.00		
675		m	2	15.00					30.00		
690		m	2	15.00					30.00		
705		m	2	15.00					30.00		
720		m	2	6.00					12.00		
726		m	2	15.00					30.00		
741											

BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

		m	2	15.70					31.40		
	RHS										
15		m	2	15.00					30.00		
30		m	2	15.00					30.00		
45		m	2	15.00					30.00		
60		m	2	15.00					30.00		
75		m	2	15.00					30.00		
90		m	2	15.00					30.00		
105		m	2	15.00					30.00		
120		m	2	15.00					30.00		
131		m	2	11.00					22.00		
141.5		m	2	10.50					21.00		
150		m	2	8.50					17.00		
165		m	2	15.00					30.00		
180		m	2	15.00					30.00		
195		m	2	15.00					30.00		
210		m	2	15.00					30.00		
225		m	2	15.00					30.00		
240		m	2	15.00					30.00		
255		m	2	15.00					30.00		
270		m	2	15.00					30.00		
285		m	2	15.00					30.00		
300		m	2	15.00					30.00		
315		m	2	15.00					30.00		
330		m	2	15.00					30.00		
345		m	2	15.00					30.00		
360		m	2	15.00					30.00		
375		m	2	15.00					30.00		
390		m	2	15.00					30.00		
405		m	2	15.00					30.00		
420		m	2	15.00					30.00		
435		m	2	15.00					30.00		
450		m	2	15.00					30.00		
465		m	2	15.00					30.00		
480		m	2	15.00					30.00		
495		m	2	15.00					30.00		
510		m	2	15.00					30.00		
525		m	2	15.00					30.00		
540		m	2	15.00					30.00		
555		m	2	15.00					30.00		
570		m	2	15.00					30.00		
585		m	2	15.00					30.00		
600		m	2	15.00					30.00		
615		m	2	15.00					30.00		
630		m	2	15.00					30.00		
645		m	2	15.00					30.00		
660		m	2	15.00					30.00		
675		m	2	15.00					30.00		
690		m	2	15.00					30.00		
705		m	2	12.00					24.00		
717								Sub Total	3437.10		
								Total Length/3m	1146.00		
	Number of Studs	Nos							1146.00		
	Total Executed Quantity								1752.00		
	Tender Quantity								1146.00	360.79	413466.00
	Now to be paid Quantity									Sub Total	44095304.00
										For 12% Applicable GST	5291437.00
										Total Amount	49386741.00

31/10/2022
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿ

Contractor

BANGALORE
PMC

Assistant Engineer

30/04/2022
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.